DBR No
DATED

Original/Duplicate/Triplicate

CONTRACT CERTIFICATE

(For Other Works)

No. Second & Part Bill Date:
Division EE (Project Division Yelahanka ZONE) Sub-Division : AEE (Project Division Yelahanka ZONE)
Bill Received No.....Dated.....Cash Book Voucher No.....dated.....
Scheduled Docket No.
Name of Work:1. (as per sanctioned estimate);Construction of samudhaya bhavan buildings at dasarahalli SC colony Mariyannapalya SC colony,Amruthahalli SC colony,Kuvempunagara SC colony and vardarajanagara SC colony
Reference to Agreement No. EE/project/AG NO.78/17-18 date;18/12/2017
date :18/12/2017

workoradeNo;EE(project)/ynkzone/WO/78/2017-18

Job Code : Budget head : Est. cost: lakhs
Name of Contractor and Full Address Sri.K.Gopireddy
Certified that the measurements were taken by me on and recorded of Pages: 222036 to 222065 of measurement Book No: 11/18-1 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurements were verified by me on 23/10/19 and found correct.
The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account II have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of an imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

If Memorandum of Payment Sub-Division Officer 23/10/19

1) Total value of work done or supplies made as per account with in	Total upto dt:	74,90,401 = W
2) Deduct amount to be held in reserve being.....percent Rs.....	Already paid:	52,34,901 = W
3) " Balance	II & part bill	22,55,500 = W
4) Deduct Payments :	1% IT	22,555 = W
a) Amount of previous payment as in the Office cash Book Voucher No.....Dated.....S.D. No.....	1% CESS	22,555 = W
Amount adjusted towards cash advance recovery of	1% CGST	20,138 = W
b) Payments cost store or other materials supplied.	1% SGST	20,138 = W
Now made recovery of amount creditable to this/other work	0.1% LWF	2,256 = W
Amount paid on this bill Cheque/Cash	QR	9,024 = W
5) Balance being unpaid value of work done held in reserve	T/D	96,666 = W
6) Deduct cash advance made on the Office Cash Book Voucher No.....dated.....less adjustments	Payable	21,58,834 = W
7) Net amount due to or from contractor		
Unadjusted items		
8) Advance to contractor for materials brought to site (as detailed) within		

Contractor's Signature

Received Rs..... (In words)
.....
By Cash and by adjustment of Payment as per memorandum
Witnesses:

1.
2.
Dated.....Signature of Contractor

(For use in the Office)

Stamp

Audited & Admitted for Rs.....
Rs.22,55,500/-.....
.....
Rs.21,58,834/- by Cheque
and Rs.96,666/- by Adjustment

Paid by me by cheque
No.....Dated.....
Cash Rs.....Dated.....

Initials of Officer making payment

Executive Engineer

Accts. Supdt.
Project Division
B.B.M.P.

Exe. Engineer
Project Division
B.B.M.P

BRUHAT BANGALORE MAHANAGARA PALIKE

Name of Work:- Package-02 Construction of Samudaya Bhavana Buildings at Dasarahalli SC Colony Mariyannapalya Colony Amruthahalli SC Colony Kuvempunagara SC Colony and Varadarajanagara SC Colony

Abstract of Bill

2nd and Part Bill

Name of Agency: K.Gopireddy

Work Order :- EE(Project)/Ynk Zone/WO/78/2017-18

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
1	Clearing and grubbing road land including uprooting rank vegetation, grass, bushes, shrubs, saplings and trees of girth upto 300mm,, removal of stumps, disposal of unserviceable materials, stacking of serviceable materials to be used or auctioned,s including removal and disposal of top organic soil not exceeding 150 mm in thickness as per specifications. I. By Manual l Means, A, In area of light jungle.and as per the direction Engineer-in-Charge	Ha	0.00			0.00	52780.00	0.00	0.00	0.00	
2	Compaction of original ground with maximum of 6 passes of 8 to 10 tones power roller including filing in depression occurring during rolling including cost of all labour, HOM of machinery complete as per specifications. and as per the direction Engineer-in-Charge	Cum	0.00			0.00	4.00	0.00	0.00	0.00	
3	Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe lines and cables) and removing the excavated stuff to a distance not exceeeding 50 m and lift upto 1.5m, excavated surface levelled and neatly dressed, disposed earth to be levelled after breaking of clods and neatly dressed as per specificationsand as per the direction Engineer-in-Charge	Cum	169.33	169.33	28615.93	0.00	169.0	0.00	169.33	28615.93	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
4	Earthwork excavation by manual means for foundation of buildings,water supply,sanitary lines and electrical conduits either in pis or in trenches1.5m and above in width,in hard soil not exceeding 1.5m in depth including dressing the bottom and sides of pits & trenches ,stacking the excavated soil clear from the edges of excavation with lead upto 50m after breaking of clods complete as per specifications. and as per the direction Engineer-in-Charge	Cum	492.06	470.48	138790.21	21.58	295.0	6366.69	492.06	145156.90	
5	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs with 40mm and down size graded granite metal coarse aggregates @ 0.85cum and fine aggregates @ 0.57 cum machine mixed concrete laid layers not exceeding 15cms thick well compacted in foundation and plinth including cost of all materials, labour. HOM of mahinery, curing complete as per specifications . and as per the direction Engineer-in-Charge	Cum	65.58			16.30					
	Qty Upto 125%	Cum	50.15	49.28	258726.04	0.87	5250.00	4561.46	50.15	263287.50	
	Qty Above 125%	Cum	15.43			15.43	5187.50	80043.90	15.43	80043.90	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
6	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.70cum and fine aggregates @ 0.47cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, Pedastals, retaining walls, return walls (any thickness) including attached pilasters, columns, pillars, posts, struts, bed blocks, anchor blocks and Plinth etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. and as per the direction Engineer-in-Charge	Cum	144.34			29.79					
	Qty Upto 125%	Sqm	137.10	114.53	769445.96	22.57	6718.00	151591.84	137.10	921037.80	
	Qty Above 125%	Sqm	7.24			7.23	6786.28	49061.24	7.23	49061.24	
7	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms in depth, compacting each deposited layers by ramming after watering with lead upto 50 m and lift upto 1.5m including cost of all labour complete as per specifications. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Cum	248.60	248.60	31075.00	0.00	125.0	0.00	248.60	31075.00	
8	Providing and constructing granite/trap/basalt size stone masonry in foundation with cement mortor 1:8,stone hammer dressed in courses less than 20 cms high.bond stones at 2 m apart in each course, including cost of all materials ,labour, curing complete as per specification.and as per the direction Engineer-in-Charge	Cum	66.86	66.86	290845.35	0.00	4350.0	0.00	66.86	290845.35	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
9	Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.70cum and fine aggregates @ 0.47cum, with superplastisiser @ 3lts confirming to IS9103-1999 Reaffirmed-2008, machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in Ground Floor Level for Roof Slabs, Staircase, Lintels and Beams, retaining walls, return walls, Walls (any thickness) including attached pilasters, columns, pillars, posts, struts, buttresses, string or lacing courses, Parapets, Coping, bed blocks, anchor blocks, Plain Window Cills, Fillets etc., including cost of all materials, labour, HOM of machinery, curing, complete as per specifications. and as per the direction Engineer-in-Charge	Cum	129.46			20.06			0.00	
	Qty Upto 125%	Cum	74.49	74.49	511729.13	0.00	6870.00	0.00	74.49	511729.13	
	Qty Above 125%	Cum	54.97	34.91	236917.35	20.06	6786.28	136161.61	54.98	373078.96	
10	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specification,and as per the direction Engineer-in-Charge	Sqm	132.60	132.60	31824.00	0.00	240.0	0.00	132.60	31824.00	

136132.77

373050.12

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
11	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth and string courses cost of all materials, labour complete as per specifications.and as per the direction Engineer-in-Charge	Sqm	203.94			43.01 43.02		5615.82	178.70	56467.67	
	Qty Upto 125%	Sqm	178.69	160.93	50852.30	17.77	316.00	5613.74	178.69	56466.04	
	Qty Above 125%	Sqm	25.25			25.25	312.29	7885.44 7882.19	25.24	7882.19	
12	Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specifications. and as per the direction Engineer-in-Charge	Sqm	198.53	190.97	74477.52	7.56	390.0	2948.40	198.53	77425.92	
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness upto 200mm including cost of all materials, labour complete as per specifications.and as per the direction Engineer-in-Charge	Sqm	125.43			125.43					
	Qty Upto 125%	Sqm	14.38			14.38	550.0	7909.00	14.38	7909.00	
	Qty Above 125%	Sqm	111.05			111.05	409.28	45450.54	111.05	45450.54	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
14	Providing 12mm thick cement plaster in Single coats with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	161.15			3.00				0.00	
	Qty Upto 125%	Sqm	117.00	117.00	23400.00	0.00	200.00	0.00	117.00	23400.00	
	Qty Above 125%	Sqm	44.15	41.15	8465.46	3.00	205.71	617.13	44.15	9082.59	
15	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining memebrs wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the direction Engineer-in-Charge	Tonne	24.02			2.84				0.00	
	Qty Upto 125%	Tonne	16.89	16.89	1289005.99	0.00	76329.00	190.82	16.89	1289196.81	
	Qty Above 125%	Tonne	7.13	4.31	260197.12	2.83	60434.87	171031.30	7.14	431228.42	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Mesaurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
16	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/cum having a minimum average compressive strength of 4.00N/mm2 confirming to IS 2185(Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding , curing , hire charges of machineries etc., complete as per specfications . KBS No.5.4 with solid concrete blocks of size 40x20x20cm ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	346.94			66.43				0.00	
	Qty Upto 125%	Sqm	235.68	235.68	233318.25	0.00	990.00	0.00	235.68	233318.25	
	Qty Above 125%	Sqm	111.27	44.84	44784.85	66.43	998.70	66338.87	111.27	111123.72	
17	Providing and constructing non-load bearing wall with cement concrete solid blocks with compressive strength not less than 3.5 Newton per Sqmm with cement mortar 1:4 (quoin, Jamb, closer blocks) with blocks of size 40x10x20cms. (lxbxh) conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	110.35	110.35	83862.20	0.00	760.0	0.00	110.35	83862.20	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
18	Flooring with 20mm thick polished shahabad slabs using cement morter 1:6, 25mm thick over existing cement concrete bed or top of roof laid to line and level and jointed with cement slurry mixed with pigment to match the side of the slab, including cost of materials, labour, curing, polishing complete as per specifications, Specification no. KBS ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	0.00			0.00	1290.0	0.00	0.00	0.00	
19	Providing Ceramic tiles of approved make, shade and size for flooring treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement usign colour pigment, including cost of materials, labour, curing, complete as per specifications.(size 30 x 30 cms) ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	sqm	42.68			42.68					
	Qty Upto 125%		18.00			18.00	1100.0	19800.00	18.00	19800.00	
	Qty Above 125%		24.68			24.68	1253.44	30928.63	24.68	30928.63	
20	Providing skirting, dado, rises of steps with White glazed tiles 20x20cms 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications. specification No. KBS 14.16,14.17 ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	sqm	0.00			0.00	1000.0	30934.89 0.00	0.00	30934.89 0.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
21	Providing Math/Nandi wood frames of doors ,windows, clerestory windows, ventilatorsand other frames,wroughtframed or assembled including making plaster grooves(excluding cost of cement concrete and side clamps),but including cost of materials,labour ,HOM of machineries, complete as per specifications. Specification No.KBS9.33 ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Cum	0.25	0.25	21988.26	0.00	87255.0	0.00	0.25	21988.26	
22	Providing and fixing in position Mathi.Nandi wood shutters for doors with styles and rails of 40 mm, thick with bottom and lock rails 180 mm wide top rails and styles 100 mm wide as per drawing and panels of 25 mm thick including cost of materials , labour HOM of machinery complete as per specifications (excluding cost of fixtures) specification no.KBS 9.34 ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	8.82	8.82	37387.98	0.00	4239.0	0.00	8.82	37387.98	
23	Providing ruled pointing to coursed stone masonry with cement mortar 1:3 20 mm deep, after raking joints to depth of 20 mm nicely lining including cost of materials , labour, curing complete as per specifications ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	195.84	195.84	19584.00	0.00	100.0	0.00	195.84	19584.00	

24	Providing 15mm thick cement plaster in single coats with cement mortar 1:6 to Brick Masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications. External Plastering ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	232.01	211.01	42201.60	21.00	200.0	4200.00	232.01	46401.60	
25	Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specification - do with primer ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	232.01	0.00		232.01	95.0	22040.95	232.01	22040.95	
26	Providing and finishing external walls with in two coats with water proof cement paint of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortardrops and other foreign matter cost of material labour complete as per specifications with primer. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	0.00	0.00		0.00	75.0	0.00	0.00	0.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
27	Providing and fixing in position anodized aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mm x 18mm, 1.25mm thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc. and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections anodised 12 to 15 microns, including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with	Sqm	21.84	0.00		21.84	4000.0	87360.00	21.84	87360.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		
				Qty	Amount in Rs.	Qty .	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
28	Providing , fabricating , assembing and fixing in position aluminium doors using following aluminium mat finish or glossy finish, outer frame plain section 101.6x44.45mm thickness 3.18mm, section weight 2.404 kg/m, door shutters vertical section 44.62x44.45mm thickness 3.18mm, section weight 1.505 kg/m , top section 47.62x44.45mm thickness 3.18mm, section weight 2.646 kg/m, door central section 49.91x44.45mm thickness 3.00mm,section weight 1.495 kg/m glazing clips 19x17.3x11mm thickness 0.9mm section weight 0.124kg/m , aluminium section cut to length joint metred corners grinded , the shutters pivoted opening arrangment with heavy duty aluminium alloy automatic door closures floor mounted ,providing and fixing standard approved accessories , such as aluminium handle for full width or length, tower bolts, lock , pivots :P.V.C.or rubber gasket with 5.5m.thick plain glass for top and bottom panel: aluminium section treated for removel of any rust and prevention of further rust formation,and	Sqm	21.84	0.00		21.84	6700.0	146328.00	21.84	146328.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
29	Providing and fixing Pull and Push Type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel latths of convex corrugation, with side guides and bottom rail with interlocking arrangement for steel laths by means of alternate clips, suspension shaft with high tension coil type springs two numbers mounted on specially designed pipe shaft with bracket plates, guide channels ball bearing arrangements for inside and outside locking with push and pull operations complete including pulling hooks, 4nos handles with all fitting and accessories, labour Hom of machinert complete as per specification shutter size 3mx2.8m specification no KBS 7.10/7.12(Page No.31 items No.7.5) ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	8.10	0.00		8.10	2900.0	23490.00	8.10	23490.00	

Sl No	Description of Work	Unit	As per Modified Shedule: B Qty	Previous Measurement		Present Measurement			Total Upto Date		
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
30	Fabrication,supplying and erection, M.S. Tubular Trusses of all spans as per approved drawing and design with prefabricated steel applications using quality material and are durable , reliable and corrosion and abrasion resistant. Welding shall confirm to latest strucutre welding code. Quality shall be on various parameters like shape , size ,design, guage and polish. The entire trusses is anchored to R.C.C. Column by using 4 nos. of M.S. aNCHOR BOLTS AT EACH SUPPORT WITH 10 MM thick base plate and shoe plate . The work includes cutting , straightening, placing in position of M.S. Pipes and welding wherever necessary and applying one coat of redoxide primer coat to all the members including cost of all materials , labour charges ,and hire charges of machineries for cutting welding,grinding and erection equipments,i with all lead, lift transportation etc. complete as per specifications.) ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Kgs	0.00	0.00		0.00	100.0	0.00	0.00	0.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
31	Fabrication,supplying and erection, M.S.Angular Trusses for all spans as per approved designs and drawing the entire truss is anchored suitaby by using 4 nos . Of M.S.anchor bolts at each support , with base plate and shoe plate. The work includes cutting , straightening , placing in position of M.S.angle and welding wherever necessary , and applying one coat of red oxide primer coat to all the members including cost of all materials, labour charges , &hire charges of machineries for cutting , welding , grinding & erection equipments , etc..,complete as per specification ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Kgs	0.00	0.00		0.00	110.0	0.00	0.00	0.00	
32	Providing and laying non-asbestos high impact polypropylene reinforced corrugated cement roofing sheet reinforced with a blend of strong factory made fibers as per IS:14871 --- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	0.00	0.00		0.00	550.0	0.00	0.00	0.00	
33	Earthwork excavation for foundation of buildings culverts, water supply, sanitary lines and electrical conduits either in pits or in trenches where excavation width is up to 600mm and below 1.5m, in ordinary soil including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead up to 50m. after breaking of clods complete as per specifications. All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Cum	0.00	0.00		0.00	155.0	0.00	0.00	0.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
34	Providing and laying in position plain cement concrete of mix M 1:3:6 With opc Cement @ 220 kgs with using 40mm and down size graded granite metal Coarse Aggregates @0.892Cum , & Fine Aggregates @0.465Cum ,machine mixed, concrete laid in layers not exceeding 15 cms thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications. All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Cum	6.50	6.50	35100.00	0.00	5400.0	0.00	6.50	35100.00	
35	Providing and constructing granite / trap/ basalt size stone masonry in foundation with cement mortar 1:6 stone hammer dressed in courses not less then 20 cms high, bond stones at 2 m apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Cum	0.00	0.00		0.00	3450.0	0.00	0.00	0.00	
36	Providing and constructing grantie /trap / basalt size stone masonry in Basement with cement mortar 1:6, edges of stone chistle dressed in course not less than 15 cms. high with bond stones at 2m apart in each course including cost of all materials, labour, curing cmplete as per specifications ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Cum	0.00	0.00		0.00	5300.0	0.00	0.00	0.00	

Sl No	Description of Work	Unit	As per Modified Shedule-B Qty	Previous Measurement		Present Measurement			Total Upto Date		Remarks
				Qty	Amount in Rs.	Qty	Rate in Rs.	Amount in Rs.	Qty	Amount in Rs.	
37	Providing and laying in position reinforced cement concrete of design mix M-20 with OPC Cement @342kgs using 20mm and down size granite metal coarse aggregate @0.69cum and fine aggregates @0.46 cum with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed 2008, machine mixed concrete laid in layers not exceeding 15cm thick vibrated for all works in ground floor level for roof slabs , staircases, lintel beams, Columns, including cost of materila , labour, HOM of machinery curing complete , complete (exclusive of cost ofreinforcement as per specifications. Specification no.KBS 4.1,4.6 ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Cum	0.00	0.00		0.00	6500.0	0.00	0.00	0.00	
38	Providing raised and cut pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking out joints to depths of 20mm nicely lining, including cost of all materials, labour, curing complete as per specifications. ---- All terms and conditions as per the Tender document and as per the direction Engineer-in-Charge	Sqm	68.44	68.44	9923.22	0.00	145.0	0.00	68.44	9923.22	